NAME OF WORK : IMPROVEMENTS AND RESTORATION OF ROAD IN WARD NO. 05 (PACKAGE 01) (PACKAGE CONSISTS OF 6 WORKS).

EMB

First and Part Bill

Measurement Sheet

(Book No : 01)

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements and Restoration of Road in Ward No. 05 (Package 01) (Package Consists of 6 works).

MEASUREMENT SHEET

Measurements Taken On : First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no 01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no 1 to 12.								1809.86		
		Total Executed Quantity								1809.86		379411.00
		Tender Quantity								3826.79		379493.00
		Now to be paid Quantity								1809.86	209.68	
Item no 02		Removing and refixing stone slabs of drains and pointing in CM (1 3) complete as per specification and directions of the Engineer in charge										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no 13 to 20								3591.95		
		Total Executed Quantity								3591.95		
		Tender Quantity								11256.60		
		Now to be paid Quantity								3591.95	112.41	403771.00
Item no 03		Providing granite slabs of selected quality roughly dressed having a size of 7 5cms thick and fixed in cement mortar (1 6) including fixing curing etc , complete as per specification and directions of the Engineer in charge.										
Measurements taken on												
		Katgenahalli										
		Muneshwara Provision Store										
		Kalidas Layout										
		3rd Main Road										
		LHS										
		(From North to South)										
13.00	18.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
24.00	30.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
25.00	49.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
57.00	60.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
73.00	75.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
83.00	89.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
103.00	108.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
		RHS										
		(From North to South)										
9.00	14.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
23.00	32.00		Sqm	1	9.00	1.35	1.35	1.35		12.15		
58.00	60.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
64.00	68.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
72.00	75.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
85.00	90.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
103.00	109.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
		Cross Road - 2										
		LHS										
		(From North to South)										
4.00	8.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
14.00	16.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
20.00	24.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
29.00	30.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
37.00	40.60		Sqm	1	3.60	1.35	1.35	1.35		4.86		
44.10	49.00		Sqm	1	4.90	1.35	1.35	1.35		6.62		
60.00	65.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
72.00	75.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
87.00	94.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
104.00	106.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
119.00	119.50		Sqm	1	0.50	1.35				0.68		
		RHS										
		(From North to South)										
5.00	10.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
15.00	15.00		Sqm	1	0.00	1.35	1.35	1.35		0.00		
20.00	25.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		

155.25

CIVIL Prof Sig Date BANGALORE

20/6/22

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
164.60	165.00		Sqm	1	0.40	1.35	1.35	1.35		0.54		
		10th A Cross										
		LHS										
		(From North to South)										
13.00	18.00		Sqm									
26.00	33.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
45.00	48.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
54.00	60.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
67.10	75.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
89.00	90.00		Sqm	1	7.90	1.35	1.35	1.35		10.67		
102.00	105.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
116.00	123.50		Sqm	1	3.00	1.35	1.35	1.35		4.05		
				1	7.50	1.35	1.35	1.35		10.13		
		RHS										
		(From North to South)										
11.00	15.00		Sqm									
27.00	34.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
42.00	49.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
57.00	62.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
73.00	79.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
86.00	94.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
107.00	110.50		Sqm	1	8.00	1.35	1.35	1.35		10.80		
				1	3.50	1.35	1.35	1.35		4.73		
		2nd Main Road										
		LHS										
		(From West to East)										
13.00	17.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
29.00	33.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
41.00	48.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
56.00	61.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
72.10	79.00		Sqm	1	6.90	1.35	1.35	1.35		9.32		
114.30	118.00		Sqm	1	3.70	1.35	1.35	1.35		5.00		
127.00	129.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
141.00	146.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
184.00	191.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
		RHS										
		(From West to East)										
11.20	17.50		Sqm	1	6.30	1.35	1.35	1.35		8.51		
28.00	30.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
40.50	49.20		Sqm	1	8.70	1.35	1.35	1.35		11.75		
57.00	59.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
74.00	78.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
82.00	94.00		Sqm	1	12.00	1.35	1.35	1.35		16.20		
103.00	109.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
117.00	122.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
179.00	182.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
		2nd Main Road To M S										
		LHS										
		(From West to East)										
9.20	17.00		Sqm	1	7.80	1.35	1.35	1.35		10.53		
28.00	30.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
		LHS										
		(From South to North)										
9.00	16.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
25.00	32.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
44.60	49.00		Sqm	1	4.40	1.35	1.35	1.35		5.94		
56.00	61.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
73.00	77.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
100.50	104.00		Sqm	1	3.50	1.35	1.35	1.35		4.73		
115.00	120.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
129.00	136.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
147.00	152.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
160.00	168.20		Sqm	1	8.20	1.35	1.35	1.35		11.07		
179.00	181.50		Sqm	1	2.50	1.35	1.35	1.35		3.38		

328.46

CIVIL P.I.C Sig..... Date..... BANGALORE

Contractor PMC

22/6/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		RHS										
		(From South to North)										
12.00	14.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
22.00	30.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
41.00	49.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
56.00	63.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
71.00	78.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
85.00	89.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
96.00	103.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
118.00	120.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
131.00	135.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
148.00	153.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
163.00	164.50		Sqm	1	1.50	1.35	1.35	1.35		2.03		
178.00	181.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
		LHS										
		(From East to West)										
13.00	19.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
26.00	33.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
44.00	46.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
		RHS										
		(From East to West)										
7.50	14.00		Sqm	1	6.50	1.35	1.35	1.35		8.78		
23.00	31.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
44.50	45.00		Sqm	1	0.50	1.35	1.35	1.35		0.68		
		3A Cross Road										
		LHS										
		(From East to West)										
12.00	19.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
29.00	30.50		Sqm	1	1.50	1.35	1.35	1.35		2.03		
		RHS										
		(From East to West)										
9.00	15.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
26.00	33.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
41.30	43.00		Sqm	1	1.70	1.35	1.35	1.35		2.30		
		LHS										
		(From North to South)										
10.40	16.00		Sqm	1	5.60	1.35	1.35	1.35		7.56		
		RHS										
		(From North to South)										
8.40	14.00		Sqm	1	5.60	1.35	1.35	1.35		7.56		
		5th Cross Road										
		LHS										
		(From North to South)										
3.40	7.00		Sqm	1	3.60	1.35	1.35	1.35		4.86		
13.00	18.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
29.00	33.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
44.00	46.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
		RHS										
		(From North to South)										
5.00	9.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
16.00	19.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
28.00	34.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
45.00	46.50		Sqm	1	1.50	1.35	1.35	1.35		2.03		
		Anand Nagar										
		1st Cross Road										
		Royal ACE Road										
		(From North to South)										
8.00	14.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
17.00	24.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
29.00	32.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
41.00	46.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		

233.55

CIVIL Prof. Sig..... Date..... BANGALORE PMC

Contractor

23/6/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
56.00	62.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
74.00	75.80		Sqm	1	1.80	1.35	1.35	1.35		2.43		
		Hegde Nagara										
		Win Field Garden										
		LHS										
		5th Cross Road (W1941)										
		(From South to North)										
8.00	13.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
29.00	30.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
36.00	44.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
53.00	61.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
74.00	75.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
90.00	93.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
101.00	105.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
115.00	122.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
134.00	135.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
142.00	156.00		Sqm	1	14.00	1.35	1.35	1.35		18.90		
167.00	170.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
178.00	180.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
		6th Cross Road (W1935)										
		LHS										
		(From South to North)										
8.00	11.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
18.00	20.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		
25.00	30.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
44.00	55.00		Sqm	1	11.00	1.35	1.35	1.35		14.85		
60.00	71.00		Sqm	1	11.00	1.35	1.35	1.35		14.85		
90.00	98.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
104.00	107.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
116.00	119.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
131.00	136.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
144.00	151.80		Sqm	1	7.80	1.35	1.35	1.35		10.53		
		9th Cross Road										
		LHS										
		(From South to North)										
0.00	7.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
12.00	15.90		Sqm	1	3.90	1.35	1.35	1.35		5.27		
19.30	29.00		Sqm	1	9.70	1.35	1.35	1.35		13.10		
34.00	43.00		Sqm	1	9.00	1.35	1.35	1.35		12.15		
48.00	59.00		Sqm	1	11.00	1.35	1.35	1.35		14.85		
66.00	71.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
76.00	87.60		Sqm	1	11.60	1.35	1.35	1.35		15.66		
89.60	94.00		Sqm	1	4.40	1.35	1.35	1.35		5.94		
99.00	105.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
105.00	114.70		Sqm	1	9.70	1.35	1.35	1.35		13.10		
118.70	126.90		Sqm	1	8.20	1.35	1.35	1.35		11.07		
126.90	137.90		Sqm	1	11.00	1.35	1.35	1.35		14.85		
		Hegde Nagara										
		Win Field Garden										
		RHS										
		5th Cross Road (W1941)										
		(From South to North)										
8.00	13.00		Sqm	1	5.00	1.35	1.35	1.35		6.75		
29.00	30.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
36.00	44.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
53.00	61.00		Sqm	1	8.00	1.35	1.35	1.35		10.80		
74.00	75.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
90.00	93.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
101.00	105.00		Sqm	1	4.00	1.35	1.35	1.35		5.40		
115.00	122.00		Sqm	1	7.00	1.35	1.35	1.35		9.45		
134.00	135.00		Sqm	1	1.00	1.35	1.35	1.35		1.35		
142.00	156.00		Sqm	1	14.00	1.35	1.35	1.35		18.90		
167.00	170.00		Sqm	1	3.00	1.35	1.35	1.35		4.05		
178.00	180.00		Sqm	1	2.00	1.35	1.35	1.35		2.70		

374.09

CIVIL Pro
Sig.....
Date.....
BANGALORE

24/6/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ

PMC

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		6th Cross Road (W1935)										
		RHS										
		(From South to North)										
0.00	11.00		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
13.00	20.00		Sqm	1	2.00	1.35	1.35	1.35		2.70	-	
23.00	30.00		Sqm	1	5.00	1.35	1.35	1.35		6.75	-	
33.00	55.00		Sqm	1	11.00	1.35	1.35	1.35		14.85	-	
65.00	71.00		Sqm	1	11.00	1.35	1.35	1.35		14.85	-	
91.00	98.00		Sqm	1	8.00	1.35	1.35	1.35		10.80	-	
104.00	107.00		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
115.00	119.00		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
131.00	136.00		Sqm	1	5.00	1.35	1.35	1.35		6.75	-	
144.00	151.80		Sqm	1	7.80	1.35	1.35	1.35		10.53	-	
		9th Cross Road										
		RHS										
		(From South to North)										
0.00	7.00		Sqm	1	7.00	1.35	1.35	1.35		9.45	-	
12.00	15.90		Sqm	1	3.90	1.35	1.35	1.35		5.27	-	
19.30	29.00		Sqm	1	9.70	1.35	1.35	1.35		13.10	-	
33.00	43.00		Sqm	1	9.00	1.35	1.35	1.35		12.15	-	
48.00	59.00		Sqm	1	11.00	1.35	1.35	1.35		14.85	-	
66.00	71.00		Sqm	1	5.00	1.35	1.35	1.35		6.75	-	
75.00	87.60		Sqm	1	11.60	1.35	1.35	1.35		15.66	-	
89.60	94.00		Sqm	1	4.40	1.35	1.35	1.35		5.94	-	
98.00	105.00		Sqm	1	6.00	1.35	1.35	1.35		8.10	-	
105.00	114.70		Sqm	1	9.70	1.35	1.35	1.35		13.10	-	
118.70	126.90		Sqm	1	8.20	1.35	1.35	1.35		11.07	-	
126.90	137.90		Sqm	1	11.00	1.35	1.35	1.35		14.85	-	
		Win field Garden										
		8th Cross road										
		LHS										
		(From South to North)										
3.00	13.20		Sqm	1	5.20	1.35	1.35	1.35		7.02	-	
2.00	43.00		Sqm	1	2.00	1.35	1.35	1.35		2.70	-	
37.60	48.70		Sqm	1	1.10	1.35	1.35	1.35		1.49	-	
55.60	63.00		Sqm	1	3.40	1.35	1.35	1.35		4.59	-	
72.10	77.00		Sqm	1	4.90	1.35	1.35	1.35		6.62	-	
85.60	89.60		Sqm	1	4.00	1.35	1.35	1.35		5.40	-	
102.70	107.40		Sqm	1	2.70	1.35	1.35	1.35		3.65	-	
116.70	119.60		Sqm	1	2.90	1.35	1.35	1.35		3.91	-	
130.80	136.70		Sqm	1	5.90	1.35	1.35	1.35		7.96	-	
		RHS										
		(From South to North)										
2.30	4.50		Sqm	1	2.20	1.35	1.35	1.35		2.97	-	
23.40	26.40		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
29.60	32.20		Sqm	1	2.60	1.35	1.35	1.35		3.51	-	
41.70	44.70		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
54.30	58.70		Sqm	1	4.40	1.35	1.35	1.35		5.94	-	
69.60	76.70		Sqm	1	7.10	1.35	1.35	1.35		9.59	-	
84.70	86.70		Sqm	1	2.00	1.35	1.35	1.35		2.70	-	
114.80	117.80		Sqm	1	3.00	1.35	1.35	1.35		4.05	-	
127.80	129.80		Sqm	1	2.00	1.35	1.35	1.35		2.70	-	
		7th Cross Road										
		LHS										
		(From South to North)										
23.20	25.20		Sqm	1	2.00	1.35	1.35	1.35		2.70	-	
33.60	37.60		Sqm	1	4.00	1.35	1.35	1.35		5.40	-	
47.20	51.20		Sqm	1	4.00	1.35	1.35	1.35		5.40	-	
60.30	63.70		Sqm	1	3.40	1.35	1.35	1.35		4.59	-	
73.20	78.70		Sqm	1	5.50	1.35	1.35	1.35		7.43	-	
89.90	95.90		Sqm	1	6.00	1.35	1.35	1.35		8.10	-	
105.70	109.30		Sqm	1	3.60	1.35	1.35	1.35		4.86	-	
121.60	122.20		Sqm	1	0.60	1.35	1.35	1.35		0.81	-	
		RHS										
		(From South to North)										
9.70	17.00		Sqm	1	7.30	1.35	1.35	1.35		9.86	-	
26.00	32.50		Sqm	1	6.50	1.35	1.35	1.35		8.78	-	
41.00	47.00		Sqm	1	6.00	1.35	1.35	1.35		8.10	-	
57.00	64.00		Sqm	1	7.00	1.35	1.35	1.35		9.45	-	

368.01

CIVIL Pro
Sig.....
Date.....
BANGALORE
PMC

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

From	To		Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	91.70		Sqm	1	2.00	1.35	1.35	1.35		2.70		
91.70	105.00		Sqm	1	1.70	1.35	1.35	1.35		2.30		
105.40	126.00		Sqm	1	1.60	1.35	1.35	1.35		2.16		
126.00	136.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
133.30	154.30		Sqm	1	2.70	1.35	1.35	1.35		3.64		
148.00	165.00		Sqm	1	6.30	1.35	1.35	1.35		8.51		
159.60			Sqm	1	5.40	1.35	1.35	1.35		7.29		36.70
		Total Executed Quantity								1783.62		
		Tender Quantity								5378.02		
		Now to be paid Quantity								1783.62	749.42	1336681.00

Item no. 4 KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1 4 8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications Specification No KBS 4 1. 4 2 (P.No 13, I.No 4 3)

Cum

Vide Total executed Quantity from premeasuremet Page no 21 to 22.

		Total Executed Quantity								90.12		
		Tender Quantity								103.74		511520/-
		Now to be paid Quantity								90.12	5675.99	511508.00

Item no. 05 Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0 43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc ,Complete Excluding cost of Steel as per morth MORTH specification

Measurements taken on

		Bottom Raft										
		Palanahalli Road										
		L.H.S										
		West To East										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	112.35		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
112.35	116.75	Culvert	Cum	0	0.00	1.00	1.00	1.00	0.15	1.10		
116.75	126.75		Cum	1	10.00	1.00	1.00	1.00	0.15	0.00		
		R.H.S								1.50		
		West To East										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.10		Cum	1	15.10	0.90	0.90	0.90	0.15	2.04		
75.10	80.75	Culvert	Cum	0	0.00	0.90	0.90	0.90	0.15	0.00		
80.75	84.90		Cum	1	4.15	0.90	0.90	0.90	0.15	0.56		
84.90	90.35	No Work	Cum	0	0.00	0.90	0.90	0.90	0.15	0.00		
90.35	105.35		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.35	120.35		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
120.35	125.35		Cum	1	5.00	0.90	0.90	0.90	0.15	0.68		
		Katgenahalli, Venkatappa Building To Medical Shop										
		R.H.S										
		West To East										
0.00	14.90		Cum	1	14.90	0.90	0.90	0.90	0.15	2.01		
14.90	21.50		Cum	1	6.60	0.90	0.90	0.90	0.15	0.89		
21.50	31.70		Cum	1	10.20	0.90	0.90	0.90	0.15	1.38		
31.70	46.70		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
46.70	50.70		Cum	1	4.00	0.90	0.90	0.90	0.15	0.54		
		From Kamal House To Shiva House										
		R.H.S										
		North To South										
0.00	9.20		Cum	1	9.20	0.90	0.90	0.90	0.15	1.24		
		R.H.S										
		East To West										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		

114.56

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

22/7/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	33.75	R.H.S	Cum	1	3.75	0.90	0.90	0.90	0.15	0.51		
		South To North										
3.00	9.40	Sri Channa Keshava Swami Provision Store	Cum	1	9.40	0.90	0.90	0.90	0.15	1.27		
		L.H.S										
		North To South										
0.00	14.50	L.H.S	Cum	1	14.50	0.75	0.75	0.75	0.15	1.63		
		East To West										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	26.20		Cum	1	11.20	0.75	0.75	0.75	0.15	1.26		
		L.H.S										
		West To East										
0.00	4.90	L.H.S	Cum	1	4.90	0.75	0.75	0.75	0.15	0.55		
		South To North										
0.00	8.50	L.H.S	Cum	1	8.50	0.75	0.75	0.75	0.15	0.96		
		West To East										
0.00	13.20	Cross Road	Cum	1	13.20	0.75	0.75	0.75	0.15	1.49		
		South To North										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.20		Cum	1	15.20	0.75	0.75	0.75	0.15	1.71		
		Cross Road 1										
		LHS										
		(From East to West)										
0.00	12.10		Cum	1	12.10	0.90	0.90	0.90	0.15	1.63		
12.10	27.10		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
27.10	30.00		Cum	1	2.90	0.90	0.90	0.90	0.15	0.39		
		RHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	29.80		Cum	1	14.80	0.90	0.90	0.90	0.15	2.00		
		Cross Road 2										
		LHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	31.70		Cum	1	1.70	0.90	0.90	0.90	0.15	0.23		
		Side wall										
		Palanahalli Road										
		L.H.S										
		West To East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	112.35		Cum	2	7.35	0.15	0.15	0.15	0.60	1.32		
112.35	116.75	Culvert	Cum	0	0.00	0.15	0.15	0.15	0.60	0.00		
116.75	126.75		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
		R.H.S										
		West To East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.10		Cum	2	15.10	0.15	0.15	0.15	0.60	2.72		
75.10	80.75	Culvert	Cum	0	0.00	0.15	0.15	0.15	0.60	0.00		
80.75	84.90		Cum	2	4.15	0.15	0.15	0.15	0.60	0.75		
84.90	90.35	No Work	Cum	0	0.00	0.15	0.15	0.15	0.60	0.00		
90.35	105.35		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.35	120.35		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

66.78

CIVIL P/O BANGALORE Sig..... Date.....

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

23/7/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
125.35		Katgenahalli, Venkatappa Building To Medical Shop	Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
		R.H.S										
		West To East										
0.00	14.90		Cum									
14.90	21.50		Cum	2	14.90	0.15	0.15	0.15	0.15	0.67		
21.50	31.70		Cum	2	6.60	0.15	0.15	0.15	0.50	0.99		
31.70	46.70		Cum	2	10.20	0.15	0.15	0.15	0.50	1.53		
46.70	50.70		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
		From Kamal House To Shiva House		2	4.00	0.15	0.15	0.15	0.50	0.60		
		R.H.S										
		North To South										
0.00	9.20		Cum	2	9.20	0.15	0.15	0.15	0.45	1.24		
		R.H.S										
		East To West										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30.00	33.75		Cum	2	3.75	0.15	0.15	0.15	0.45	0.51		
		R.H.S										
		South To North										
0.00	9.40		Cum	2	9.40	0.15	0.15	0.15	0.45	1.27		
		Sri Channa Keshava Swami Provision Store										
		L.H.S										
		North To South										
0.00	14.50		Cum	2	14.50	0.15	0.15	0.15	0.45	1.96		
		L.H.S										
		East To West										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15.00	26.20		Cum	2	11.20	0.15	0.15	0.15	0.45	1.51		
		L.H.S										
		West To East										
0.00	4.90		Cum	2	4.90	0.15	0.15	0.15	0.45	0.66		
		L.H.S										
		South To North										
0.00	8.50		Cum	2	8.50	0.15	0.15	0.15	0.45	1.15		
		L.H.S										
		West To East										
0.00	13.20		Cum	2	13.20	0.15	0.15	0.15	0.45	1.78		
		Cross Road										
		South To North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15.00	30.20		Cum	2	15.20	0.15	0.15	0.15	0.45	2.05		
		Cross Road 1										
		LHS										
		(From East to West)										
0.00	12.10		Cum	2	12.10	0.15	0.15	0.15	0.60	2.18		
12.10	27.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
27.10	30.00		Cum	2	2.90	0.15	0.15	0.15	0.60	0.52		
		RHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	29.80		Cum	2	14.80	0.15	0.15	0.15	0.60	2.66		
		Cross Road 2										
		LHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	31.70		Cum	2	1.70	0.15	0.15	0.15	0.60	0.31		43.64
										Sub total	154.99	
		Culvert										
		Bottom Raft										
		Cross Road										
		RHS										
		East To West										
			Cum	1	6.30	1.20	1.20	1.20	0.20	1.51		

1.51

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

Assistant Engineer

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Palanahalli main Road										
		LHS	Cuim	1	4.40	1.20	1.20	1.20	0.20	1.06		
		RHS	Cuim	1	5.65	1.20	1.20	1.20	0.20	1.36		
		2nd main Bande Road	Cum	1	8.40	1.20	1.20	1.20	0.20	2.02		
		Masjid Road	Cum	1	3.60	1.50	1.50	1.50	0.20	1.08		
		Kodigenahalli government School Road	Cum	1	6.70	1.20	1.20	1.20	0.20	1.61		
		Side Wall										
		Cross Road										
		RHS										
		East To West										
			Cum	2	6.30	0.20	0.20	0.20	0.60	1.51		
		Palanahalli main Road										
		LHS	Cuim	2	4.40	0.20	0.20	0.20	0.60	1.06		
		RHS	Cuim	2	5.65	0.20	0.20	0.20	0.60	1.36		
		2nd main Bande Road	Cum	2	8.40	0.20	0.20	0.20	0.90	3.02		
		Masjid Road	Cum	2	3.60	0.20	0.20	0.20	0.90	1.30		
		Kodigenahalli government School Road	Cum	2	6.70	0.20	0.20	0.20	0.90	2.41		17.21
		Total Executed Quantity							**Sub total**	**19.28**		
		Tender Quantity								**174.27**		
		Now to be paid Quantity								**208.73**		1306541.00
										174.27	7497.22	1306552.00

Item no 06 — Providing T M T bars Fe 500 steel reinforcement for R.C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.

			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 23 Calculation 1 to 3								**11.10**		
		Total Executed Quantity								**11.10**		
		Tender Quantity								**14.04**		898523.00
		Now to be paid Quantity								**11.10**	80948.07	898349.00

Item no. 7 — Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift, transportation etc ,copmplete (Data Rate)

Measurements taken on												
		Palanahalli Road										
		L.H.S										
		West To East										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	1.00	1.00	1.00		15.00		
90.00	105.00		Sqm	1	7.35	1.00	1.00	1.00		7.35		
105.00	112.35		Sqm	0	0.00	1.00	1.00	1.00		0.00		
112.35	116.75	Culvert	Sqm	1	10.00	1.00	1.00	1.00		10.00		
116.75	126.75		Sqm									
		R.H.S										
		West To East										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		

167.35

CIVIL Pro... Sig..... Date..... BANGALORE PMC

Contractor

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.10	Culvert	Sqm	1	15.10	0.90	0.90	0.90		13.59		
75.10	80.75		Sqm	0	0.00	0.90	0.90	0.90		0.00		
80.75	84.90	No Work	Sqm	1	4.15	0.90	0.90	0.90		3.74		
84.90	90.35		Sqm	0	0.00	0.90	0.90	0.90		0.00		
90.35	105.35		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.35	120.35		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.35	125.35		Sqm	1	5.00	0.90	0.90	0.90		4.50		
		Katgenahalli, Venkatappa Building To Medical Shop										
		R.H.S										
		West To East										
0.00	14.90		Sqm	1	14.90	0.90	0.90	0.90		13.41		
14.90	21.50		Sqm	1	6.60	0.90	0.90	0.90		5.94		
21.50	31.70		Sqm	1	10.20	0.90	0.90	0.90		9.18		
31.70	46.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
46.70	50.70		Sqm	1	4.00	0.90	0.90	0.90		3.60		
		From Kamal House To Shiva House										
		R.H.S										
		North To South										
0.00	9.20		Sqm	1	9.20	0.90	0.90	0.90		8.28		
		R.H.S										
		East To West										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	33.75		Sqm	1	3.75	0.90	0.90	0.90		3.38		
		R.H.S										
		South To North										
0.00	9.40		Sqm	1	9.40	0.90	0.90	0.90		8.46		
		Sri Channa Keshava Swami Provision Store										
		L.H.S										
		North To South										
0.00	14.50		Sqm	1	14.50	0.75	0.75	0.75		10.88		
		L.H.S										
		East To West										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	26.20		Sqm	1	11.20	0.75	0.75	0.75		8.40		
		L.H.S										
		West To East										
0.00	4.90		Sqm	1	4.90	0.75	0.75	0.75		3.68		
		L.H.S										
		South To North										
0.00	8.50		Sqm	1	8.50	0.75	0.75	0.75		6.38		
0.00	0.00	L.H.S										
0.00	0.00	West To East										
0.00	13.20		Sqm	1	13.20	0.75	0.75	0.75		9.90		
		Cross Road										
		South To North										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.20		Sqm	1	15.20	0.75	0.75	0.75		11.40		
		Cross Road 1										
		LHS										
		(From East to West)										
0.00	12.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
12.10	27.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
27.10	30.00		Sqm	1	2.90	0.90	0.90	0.90		2.61		
		RHS										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	29.80		Sqm	1	14.80	0.90	0.90	0.90		13.32		
		Vinayak nagar										
		6thB Main Road										
		LHS										
		South to North										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	28.70		Sqm	1	13.70	0.90	0.90	0.90		12.33		

28346

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
25.70	43.70	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
43.70	55.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
55.30	62.60		Sqm	1	7.30	0.90	0.90	0.90		6.57		
62.60	77.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
77.60	90.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
90.00	93.70		Sqm	1	3.70	0.90	0.90	0.90		3.33		
93.70	99.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
99.10	107.40		Sqm	1	8.30	0.90	0.90	0.90		7.47		
		LHS										
		South to North										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	16.10		Sqm	1	1.10	0.90	0.90	0.90		0.99		
16.10	31.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
31.10	46.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
46.60	56.40		Sqm	1	9.80	0.90	0.90	0.90		8.82		
56.40	61.50		Sqm	1	5.10	0.90	0.90	0.90		4.59		
61.50	68.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
68.20	72.00		Sqm	1	3.80	0.90	0.90	0.90		3.42		
72.00	75.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
75.40	90.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.40	105.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.40	107.60		Sqm	1	2.20	0.90	0.90	0.90		1.98		
		Missing Cover Slab	Sqm	93	0.90	0.60	0.60	0.60		50.22		
		Total Executed Quantity								578.70		
		Tender Quantity								647.28		
		Now to be paid Quantity								578.70	1941.22	1123375.00

Item no. 08 — Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete As per Engineer incharge

Measurements taken on

	2nd main Bande Road										
		Sqm	1	8.30	1.2	1.2	1.2		9.63		
	Masjid Road										
		Sqm	1	3.50	1.5	1.5	1.5		5.1		
	Kodigenahalli government School Road										
		Sqm	1	6.40	1.2	1.2	1.2		7.4		
	Sri Channa Keshava Swami Provision Store										
	RHS										
	East To West										
		Sqm	1	6.30	1.20	1.20	1.20		7.56		
	Palanahalli main Road										
	LHS	Sqm	1	4.40	1.20	1.20	1.20		5.28		
	RHS	Sqm	1	5.65	1.20	1.20	1.20		6.78		
	Total Executed Quantity								41.78		
	Tender Quantity								120.30		
	Now to be paid Quantity								41.78	5472.18	228639.00

Item no. 09 — Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications

		Cum							533.54		
	Vide Total executed Quantity from premeasuremet Page no 24 to 26								533.54		
	Total Executed Quantity								1318.47		
	Tender Quantity								533.54	56.82	30316.00
	Now to be paid Quantity										

Item no. 10 — Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications

		Sqm							17090.13		
	Vide Total executed Quantity from premeasuremet Page no 27 to 32								17090.13		
	Total Executed Quantity								26339.70		
	Tender Quantity								17090.13	41.75	713513.00
	Now to be paid Quantity										

CIVIL Prof. Sig..... Date..... BANGALORE BMC

Director

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ದ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ Assistant Executive Engineer ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ದ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no 13		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications										
		Vide Total executed Quantity from premeasuremet Page no. 33 to 33	Sqm									
		Total Executed Quantity								17090.13		
		Tender Quantity								17090.13		
		Now to be paid Quantity								26339.70		
Item no. 14		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications								17090.13	6.42	109719.00
		Vide Total executed Quantity from premeasuremet Page no. 39 to 47	Cum									
		Total Executed Quantity								3948.70		
		Tender Quantity								3948.70		
		Now to be paid Quantity								6149.61		7981468.00
Item no 15		Providing and applying primer coat with S S bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications								3948.70	2021.29	7981459.00
		Vide Total executed Quantity from premeasuremet Page no. 48 to 55	Sqm									
		Total Executed Quantity								21508.59		
		Tender Quantity								21508.59		736884.00
		Now to be paid Quantity								28661.30		
Item no 16		Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.4 % VG-30 Bitumen								21508.59	34.26	736885.00
		Vide Total executed Quantity from premeasuremet Page no. 56 - 63	Cum									
		Total Executed Quantity								1075.43		
		Tender Quantity								1075.43		6370449.00
		Now to be paid Quantity								1433.06		
Item no 18		Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications								1075.43	5923.63	6370446.00
		Vide Total executed Quantity from premeasuremet Page no. 64 - 72	Sqm									
		Total Executed Quantity								23898.13		
		Tender Quantity								23898.13		307091.00
		Now to be paid Quantity								48128.40		
Item no 19		Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using40/60 TPH capacity H M P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 5.4% VG-30 Bitumen								23898.13	12.85	307092.00

Measurements taken on

Katgenahalli
Muneshwara Provision Store
Kalidas Layout
3rd Main Road
(From North to South)

0.00	15.00	Cum	1	15.00	6.70	6.65	6.68	0.04	4.01		
15.00	30.00	Cum	1	15.00	6.65	6.65	6.65	0.04	3.99		
30.00	45.00	Cum	1	15.00	6.65	6.00	6.33	0.04	3.80		
45.00	60.00	Cum	1	15.00	6.00	5.80	5.90	0.04	3.54		
60.00	66.40	Cum	1	6.40	5.80	5.60	5.70	0.04	1.46		
66.40	75.00	Cum	1	8.60	5.60	5.60	5.60	0.04	1.93		
75.00	90.00	Cum	1	15.00	5.60	5.50	5.55	0.04	3.33		
90.00	105.00	Cum	1	15.00	5.50	5.80	5.65	0.04	3.39		
105.00	113.00	Cum	1	8.00	5.80	4.30	5.05	0.04	1.62		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು.
(ಬ್ಯಾ.ಐ), ಬೃ.ಬೆ.ಮ.ಪಾ.

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer 13/7/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Mk Provision Store Road										
		(From East to West)										
0.00	11.20		Cum	1	11.20	6.20	6.10	6.15	0.04	2.76		
11.20	19.60		Cum	1	8.40	5.60	4.94	5.27	0.04	1.77		
19.60	30.00		Cum	1	10.40	5.40	5.30	5.35	0.04	2.23		
30.00	40.20		Cum	1	10.20	5.30	5.40	5.35	0.04	2.18		
40.20	45.00		Cum	1	4.80	5.40	6.30	5.85	0.04	1.12		
45.00	47.50		Cum	1	2.50	6.30	7.00	6.65	0.04	0.67		
47.50	60.00		Cum	1	12.50	5.00	4.50	4.75	0.04	2.38		
60.00	75.00		Cum	1	15.00	4.50	5.75	5.13	0.04	3.08		
75.00	90.00		Cum	1	15.00	5.75	5.38	5.57	0.04	3.34		
90.00	105.00		Cum	1	15.00	5.38	5.10	5.24	0.04	3.14		
105.00	120.00		Cum	1	15.00	5.10	4.85	4.98	0.04	2.99		
120.00	135.00		Cum	1	15.00	4.85	4.80	4.83	0.04	2.90		
135.00	150.00		Cum	1	15.00	4.80	5.50	5.15	0.04	3.09		
150.00	155.00		Cum	1	5.00	5.50	5.88	5.69	0.04	1.14		
			Cum	1	Triangular Portion 9.5*8.2*12.55			977.65	0.04	39.11		
			Cum	1	Triangular Portion 10.5*3.3*11=381.15			381.15	0.04	15.25		
		Deduction										
0.00	1.40		Cum	1	1.40	1.00	1.00	1.00	0.04	-0.06		
		Cross Road - 1										
		(From South to North)										
0.00	15.00		Cum	1	15.00	4.75	4.55	4.65	0.04	2.79		
15.00	30.00		Cum	1	15.00	4.55	5.10	4.83	0.04	2.90		
30.00	45.00		Cum	1	15.00	5.10	4.80	4.95	0.04	2.97		
45.00	60.00		Cum	1	15.00	4.80	4.55	4.68	0.04	2.81		
60.00	75.00		Cum	1	15.00	4.55	5.00	4.78	0.04	2.87		
75.00	88.60		Cum	1	13.60	5.00	4.50	4.75	0.04	2.58		
		Cross Road - 2										
		(From North to South)										
0.00	4.30		Cum	1	4.30	5.10	5.00	5.05	0.04	0.87		
4.30	15.00		Cum	1	10.70	5.00	5.10	5.05	0.04	2.16		
15.00	20.60		Cum	1	5.60	5.10	5.30	5.20	0.04	1.16		
20.60	30.00		Cum	1	9.40	6.65	6.20	6.43	0.04	2.42		
30.00	40.60		Cum	1	10.60	6.20	6.60	6.40	0.04	2.71		
40.60	45.00		Cum	1	4.40	6.60	5.90	6.25	0.04	1.10		
45.00	60.00		Cum	1	15.00	5.90	5.95	5.93	0.04	3.56		
60.00	75.00		Cum	1	15.00	5.95	5.85	5.90	0.04	3.54		
75.00	90.00		Cum	1	15.00	5.85	6.38	6.12	0.04	3.67		
90.00	105.00		Cum	1	15.00	6.38	5.50	5.94	0.04	3.56		
105.00	120.00		Cum	1	15.00	5.50	5.69	5.60	0.04	3.36		
120.00	123.00		Cum	1	3.00	5.69	5.00	5.35	0.04	0.64		
		M S Nagar										
		11th A Cross/2nd Main Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	4.80	5.80	5.30	0.04	3.18		
15.00	30.00		Cum	1	15.00	5.80	5.30	5.55	0.04	3.33		
30.00	45.00		Cum	1	15.00	5.30	6.15	5.73	0.04	3.44		
45.00	60.00		Cum	1	15.00	6.15	6.48	6.32	0.04	3.79		
60.00	65.80		Cum	1	5.80	6.48	6.49	6.49	0.04	1.50		
		11th Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	4.20	4.10	4.15	0.04	2.49		
15.00	30.00		Cum	1	15.00	4.10	3.80	3.95	0.04	2.37		
30.00	45.00		Cum	1	15.00	3.80	3.65	3.73	0.04	2.24		
45.00	60.00		Cum	1	15.00	3.65	4.00	3.83	0.04	2.30		
60.00	70.00		Cum	1	10.00	4.00	4.10	4.05	0.04	1.62		
70.00	75.00		Cum	1	5.00	4.10	4.00	4.05	0.04	0.81		
75.00	90.00		Cum	1	15.00	4.00	4.64	4.32	0.04	2.59		
90.00	105.00		Cum	1	15.00	4.64	4.90	4.77	0.04	2.86		
105.00	120.00		Cum	1	15.00	4.90	4.90	4.90	0.04	2.94		
120.00	135.00		Cum	1	15.00	4.90	4.90	4.90	0.04	2.94		
135.00	150.00		Cum	1	15.00	4.90	5.00	4.95	0.04	2.97		

ಕಾಮಗಾರಿಯ ಅಭಿಯಂತರರು (ಟ್ಯಾ.ವಿ). ಬೃ.ಬೆ.ಮ.ಪಾ.

CIVIL Sig..... Date..... BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-26

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
150.00	165.00		Cum	1								
165.00	168.00		Cum	1	3.00	4.90	4.75	4.83	0.04	0.58		
		10th Cross Road										
		(From North to South)										
0.00	15.00		Cum									
15.00	30.00		Cum	1	15.00	5.35	5.30	5.33	0.04	3.20		
30.00	45.00		Cum	1	15.00	5.30	5.10	5.20	0.04	3.12		
45.00	60.00		Cum	1	15.00	5.10	4.40	4.75	0.04	2.85		
60.00	75.00		Cum	1	15.00	4.40	4.50	4.45	0.04	2.67		
75.00	90.00		Cum	1	15.00	4.50	4.60	4.55	0.04	2.73		
90.00	105.00		Cum	1	15.00	4.60	4.48	4.54	0.04	2.72		
105.00	108.60		Cum	1	3.60	4.48	4.84	4.66	0.04	2.80		
108.60	117.40		Cum	1	8.80	4.84	4.85	4.85	0.04	0.70		
117.40	120.00		Cum	1	2.60	5.35	4.80	5.08	0.04	1.79		
120.00	135.00		Cum	1	15.00	4.50	4.60	4.55	0.04	0.47		
135.00	150.00		Cum	1	15.00	4.60	4.49	4.55	0.04	2.73		
150.00	165.00		Cum	1	15.00	4.49	4.67	4.58	0.04	2.75		
165.00	167.60		Cum	1	2.60	4.67	4.55	4.61	0.04	2.77		
						4.55	4.90	4.73	0.04	0.49		
		10th A Cross										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.00	5.75	5.88	0.04	3.53		
15.00	30.00		Cum	1	15.00	5.75	5.40	5.58	0.04	3.35		
30.00	45.00		Cum	1	15.00	5.40	5.40	5.40	0.04	3.24		
45.00	60.00		Cum	1	15.00	5.40	5.10	5.25	0.04	3.15		
60.00	75.00		Cum	1	15.00	5.10	5.35	5.23	0.04	3.14		
75.00	90.00		Cum	1	15.00	5.35	5.55	5.45	0.04	3.27		
90.00	105.00		Cum	1	15.00	5.55	6.00	5.78	0.04	3.47		
105.00	120.00		Cum	1	15.00	6.00	6.10	6.05	0.04	3.63		
120.00	134.70		Cum	1	14.70	6.10	6.20	6.15	0.04	3.62		
		10th A Cross										
		(From West to East)										
0.00	2.80		Cum	1	2.80	4.80	4.50	4.65	0.04	0.52		
		2nd Main Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	8.80	8.70	8.75	0.04	5.25		
15.00	30.00		Cum	1	15.00	8.70	9.13	8.92	0.04	5.35		
30.00	45.00		Cum	1	15.00	9.13	8.50	8.82	0.04	5.29		
45.00	60.00		Cum	1	15.00	8.50	8.40	8.45	0.04	5.07		
60.00	75.00		Cum	1	15.00	8.40	8.55	8.48	0.04	5.09		
75.00	90.00		Cum	1	15.00	8.55	8.10	8.33	0.04	5.00		
90.00	105.00		Cum	1	15.00	8.10	7.60	7.85	0.04	4.71		
105.00	114.30		Cum	1	9.30	7.60	8.00	7.80	0.04	2.90		
114.30	129.30		Cum	1	15.00	8.00	7.45	7.73	0.04	4.64		
129.30	144.30		Cum	1	15.00	7.45	6.85	7.15	0.04	4.29		
144.30	159.30		Cum	1	15.00	6.85	6.80	6.83	0.04	4.10		
159.30	174.30		Cum	1	15.00	6.80	6.90	6.85	0.04	4.11		
174.30	189.30		Cum	1	15.00	6.90	7.65	7.28	0.04	4.37		
189.30	192.60		Cum	1	3.30	7.65	7.40	7.53	0.04	0.99		
		Cut Portion										
0.00	2.60		Cum	1	2.60	2.10	2.10	2.10	0.04	0.22		
		2nd Main Road To M S										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.10	4.36	4.73	0.04	2.84		
15.00	30.00		Cum	1	15.00	4.36	4.40	4.38	0.04	2.63		
30.00	33.70		Cum	1	3.70	4.40	4.60	4.50	0.04	0.67		
		(From South to North)										
0.00	15.00		Cum	1	15.00	5.45	5.20	5.33	0.04	3.20		
15.00	30.00		Cum	1	15.00	5.20	5.40	5.30	0.04	3.18		
30.00	45.00		Cum	1	15.00	5.40	5.70	5.55	0.04	3.33		
45.00	60.00		Cum	1	15.00	5.70	5.25	5.48	0.04	3.29		
60.00	75.00		Cum	1	15.00	5.25	5.40	5.33	0.04	3.20		
75.00	90.00		Cum	1	15.00	5.40	5.40	5.40	0.04	3.24		

CIVIL Pro Sig..... Date..... BANGALORE

19/3/22

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
90.00	105.00		Cum	1	15.00	5.40	5.40	5.40	0.04	3.24		
105.00	120.00		Cum	1	15.00	5.40	5.58	5.49	0.04	3.29		
120.00	135.00		Cum	1	15.00	5.58	5.40	5.49	0.04	3.29		
135.00	150.00		Cum	1	15.00	5.40	5.35	5.38	0.04	3.23		
150.00	165.00		Cum	1	15.00	5.35	5.20	5.28	0.04	3.17		
165.00	180.00		Cum	1	15.00	5.20	5.20	5.20	0.04	3.12		
180.00	195.00		Cum	1	15.00	5.20	5.54	5.37	0.04	3.22		
195.00	197.80		Cum	1	2.80	5.54	6.40	5.97	0.04	0.67		
		(From East to West)										
0.00	15.00		Cum	1	13.00	3.90						
15.00	30.00		Cum	1	15.00	3.65	3.65	3.78	0.04	2.27		
30.00	45.00		Cum	1	15.00	3.68	3.68	3.67	0.04	2.20		
45.00	49.80		Cum	1	4.80	3.98	3.98	3.83	0.04	2.30		
49.80	51.90		Cum	1	2.10	4.20	4.20	4.09	0.04	0.79		
		3A Cross Road					7.50	5.85	0.04	0.49		
		(From East to West)										
0.00	15.00		Cum	1	15.00	3.85	3.63	3.74	0.04	2.24		
15.00	30.00		Cum	1	15.00	3.63	3.63	3.63	0.04	2.18		
30.00	41.40		Cum	1	11.40	3.63	4.32	3.98	0.04	1.81		
41.40	44.50		Cum	1	3.10	4.32	7.35	5.84	0.04	0.72		
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.10	3.60	3.85	0.04	2.31		
15.00	18.60		Cum	1	3.60	3.60	3.65	3.63	0.04	0.52		
		5th Cross Road										
		(From North to South)										
0.00	3.40		Cum	1	3.40	8.20	6.80	7.50	0.04	1.02		
3.40	15.00		Cum	1	11.60	6.80	6.70	6.75	0.04	3.13		
15.00	30.00		Cum	1	15.00	6.70	6.10	6.40	0.04	3.84		
30.00	45.00		Cum	1	15.00	6.10	6.20	6.15	0.04	3.69		
45.00	56.60		Cum	1	11.60	6.20	6.15	6.18	0.04	2.87		
		Cut Portion										
0.00	12.10		Cum	1	12.10	2.40	2.40	2.40	0.04	1.16		
		Vidhana Soudha Layout										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.10	5.45	5.78	0.04	3.47		
15.00	29.30		Cum	1	14.30	5.45	8.30	6.88	0.04	3.93		
		(From East to West)										
0.00	15.00		Cum	1	15.00	9.40	8.90	9.15	0.04	5.49		
15.00	30.00		Cum	1	15.00	8.90	8.60	8.75	0.04	5.25		
30.00	45.00		Cum	1	15.00	8.60	8.90	8.75	0.04	5.25		
45.00	60.00		Cum	1	15.00	8.90	8.20	8.55	0.04	5.13		
60.00	75.00		Cum	1	15.00	8.20	8.25	8.23	0.04	4.94		
75.00	90.00		Cum	1	15.00	8.25	8.50	8.38	0.04	5.03		
90.00	105.00		Cum	1	15.00	8.50	8.30	8.40	0.04	5.04		
105.00	117.80		Cum	1	12.80	8.30	8.25	8.28	0.04	4.24		
117.80	125.10		Cum	1	7.30	11.35	11.25	11.30	0.04	3.30		
125.10	135.00		Cum	1	9.90	8.20	8.05	8.13	0.04	3.22		
135.00	150.00		Cum	1	15.00	8.05	8.05	8.05	0.04	4.83		
150.00	150.90		Cum	1	0.90	10.95	10.95	10.95	0.04	0.39		
150.90	165.00		Cum	1	14.10	8.30	8.35	8.33	0.04	4.70		
165.00	180.00		Cum	1	15.00	8.35	8.42	8.39	0.04	5.03		
180.00	184.90		Cum	1	4.90	8.42	8.55	8.49	0.04	1.66		
184.90	193.50		Cum	1	8.60	11.20	11.30	11.25	0.04	3.87		
193.50	195.00		Cum	1	1.50	8.30	8.30	8.30	0.04	0.50		
195.00	210.00		Cum	1	15.00	8.30	8.15	8.23	0.04	4.94		
210.00	225.00		Cum	1	15.00	8.15	8.30	8.23	0.04	4.94		
225.00	240.00		Cum	1	15.00	8.30	9.00	8.65	0.04	5.19		
240.00	255.00		Cum	1	15.00	9.00	8.85	8.93	0.04	5.36		
255.00	258.00		Cum	1	3.00	8.85	8.25	8.55	0.04	1.03		
258.00	265.10		Cum	1	7.10	9.70	9.80	9.75	0.04	2.77		
265.10	270.00		Cum	1	4.90	8.40	8.35	8.38	0.04	1.64		
270.00	285.00		Cum	1	15.00	8.35	8.25	8.30	0.04	4.98		
285.00	291.00		Cum	1	6.00	8.25	8.20	8.23	0.04	1.97		

164.88

CIVIL Pro... Sig..... Date..... BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
291.00	299.80		Cum	1	8.80	9.55	9.40	9.48	0.04	3.34	-	
299.80	300.00		Cum	2	0.20	8.15	8.14	8.15	0.04	0.07	-	
300.00	301.00		Cum	2	1.00	8.14	8.15	8.15	0.04	0.33	-	
301.00	307.30		Cum	1	6.30	9.81	9.80	9.81	0.04	2.47	-	
307.30	315.00		Cum	1	7.70	8.10	8.15	8.13	0.04	2.50	-	
315.00	323.00		Cum	1	8.00	8.15	8.25	8.20	0.04	2.62	-	
323.00	332.00		Cum	1	9.00	9.60	9.60	9.60	0.04	3.46	-	
332.00	343.00		Cum	1	11.00	9.40	9.60	9.50	0.04	4.18	-	
343.00	345.00		Cum	1	2.00	8.10	8.20	8.15	0.04	0.65	-	
345.00	358.90		Cum	1	13.90	8.20	8.15	8.18	0.04	4.55	-	
358.90	368.10		Cum	1	9.20	9.70	9.71	9.71	0.04	3.57	-	
368.10	375.00		Cum	1	6.90	8.15	8.15	8.15	0.04	2.25	-	
375.00	382.60		Cum	1	7.60	8.15	8.30	8.23	0.04	2.50	-	
382.60	391.90		Cum	1	9.30	9.90	9.50	9.70	0.04	3.61	-	
391.90	393.30		Cum	1	1.40	7.90	8.00	7.95	0.04	0.45	-	
393.30	400.00		Cum	1	6.70	9.20	9.20	9.20	0.04	2.47	-	
400.00	405.00		Cum	1	5.00	7.90	7.40	7.65	0.04	1.53	-	
405.00	420.00		Cum	1	15.00	7.40	7.60	7.50	0.04	4.50	-	
420.00	435.00		Cum	1	15.00	7.60	7.40	7.50	0.04	4.50	-	
435.00	444.20		Cum	1	9.20	9.00	9.10	9.05	0.04	3.33	-	
444.20	446.30		Cum	1	2.10	7.30	7.45	7.38	0.04	0.62	-	
446.30	456.40		Cum	1	10.10	9.15	9.10	9.13	0.04	3.69	-	
456.40	465.00		Cum	1	8.60	7.45	7.35	7.40	0.04	2.55	-	
465.00	480.00		Cum	1	15.00	7.35	7.25	7.30	0.04	4.38	-	
480.00	495.00		Cum	1	15.00	7.25	7.65	7.45	0.04	4.47	-	
495.00	510.00		Cum	1	15.00	7.65	8.50	8.08	0.04	4.85	-	
510.00	525.20		Cum	1	15.20	10.00	10.60	10.30	0.04	6.26	-	
525.20	540.00		Cum	1	14.80	8.50	7.60	8.05	0.04	4.76	-	
540.00	555.00		Cum	1	15.00	7.60	7.50	7.55	0.04	4.53	-	
555.00	560.90		Cum	1	5.90	7.50	7.50	7.50	0.04	1.77	-	
560.90	562.70		Cum	1	1.80	4.80	4.80	4.80	0.04	0.35	-	
		Defence Colony										
		6th Main Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.95	5.20	5.08	0.04	3.05	-	
15.00	30.00		Cum	1	15.00	5.20	5.20	5.20	0.04	3.12	-	
30.00	40.10		Cum	1	10.10	5.20	5.50	5.35	0.04	2.16	-	
40.10	43.70		Cum	1	3.60	4.32	4.75	4.54	0.04	0.65	-	
43.70	45.00		Cum	1	1.30	5.28	5.20	5.24	0.04	0.27	-	
45.00	60.00		Cum	1	15.00	5.20	4.90	5.05	0.04	3.03	-	
60.00	75.00		Cum	1	15.00	4.90	5.50	5.20	0.04	3.12	-	
75.00	90.00		Cum	1	15.00	5.50	5.10	5.30	0.04	3.18	-	
90.00	105.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03	-	
105.00	110.80		Cum	1	5.80	5.00	5.10	5.05	0.04	1.17	-	
		8th Main Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.40	4.45	4.43	0.04	2.66	-	
15.00	30.00		Cum	1	15.00	4.45	4.90	4.68	0.04	2.81	-	
30.00	45.00		Cum	1	15.00	4.95	5.10	5.03	0.04	3.02	-	
45.00	60.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03	-	
60.00	75.00		Cum	1	15.00	4.95	5.10	5.03	0.04	3.02	-	
75.00	90.00		Cum	1	15.00	5.10	5.05	5.08	0.04	3.05	-	
90.00	105.00		Cum	1	15.00	4.95	5.20	5.08	0.04	3.05	-	
105.00	120.00		Cum	1	15.00	5.20	5.05	5.13	0.04	3.08	-	
120.00	131.00		Cum	1	11.00	4.95	4.95	4.95	0.04	2.18	-	
		Cross Road 2										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.25	4.10	4.18	0.04	2.51	-	
15.00	30.00		Cum	1	15.00	4.10	4.00	4.05	0.04	2.43	-	
30.00	31.50		Cum	1	1.50	4.00	4.00	4.00	0.04	0.24	-	
		Cross Road 1										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.40	4.48	4.44	0.04	2.66	-	
15.00	29.50		Cum	1	14.50	4.48	4.65	4.57	0.04	2.65	-	
		Nithish Central Park Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.80	5.40	5.60	0.04	3.36	-	
15.00	21.40		Cum	1	6.40	5.40	5.70	5.55	0.04	1.42	-	

154.99 (ಬ್ಯಾ.ವಿ). ಬೈ.ಪೆ.ಪಾ

CNHL Pro Sig..... Date..... BANGALORE PMC

Contractor

21/7/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant executive Engineer ಬ್ಯಾಟರಾಯನಪುರ ವಿಂತ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
21.40	29.60		Cum	1	8.20	5.05	4.80	4.93	0.04	1.62	-	
29.60	30.00		Cum	1	0.40	5.52	5.50	5.51	0.04	0.09	-	
30.00	45.00		Cum	1	15.00	5.50	5.15	5.33	0.04	3.20	-	
45.00	60.00		Cum	1	15.00	5.15	5.15	5.15	0.04	3.09	-	
60.00	75.00		Cum	1	15.00	5.15	5.04	5.10	0.04	3.06	-	
75.00	80.00		Cum	1	5.00	5.04	6.00	5.52	0.04	1.10	-	
80.00	83.70		Cum	1	3.70	6.00	5.95	5.98	0.04	0.88	-	
83.70	87.60		Cum	1	3.90	5.30	5.30	5.30	0.04	0.83	-	
87.60	93.20		Cum	1	5.60	6.30	6.20	6.25	0.04	1.40	-	
93.20	96.20				3.00	5.40	5.00	5.20	0.04	0.62	-	
		Anand Nagar										
		1st Cross Road										
		Royal ACE Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.80	5.30	5.05	0.04	3.03	-	
15.00	22.80		Cum	1	7.80	5.30	5.40	5.35	0.04	1.67	-	
22.80	32.00		Cum	1	9.20	4.95	4.80	4.88	0.04	1.79	-	
32.00	45.00		Cum	1	13.00	4.75	5.03	4.89	0.04	2.54	-	
45.00	60.00		Cum	1	15.00	5.03	4.95	4.99	0.04	2.99	-	
60.00	75.00		Cum	1	15.00	4.95	5.30	5.13	0.04	3.08	-	
75.00	90.00		Cum	1	15.00	4.95	5.45	5.20	0.04	3.12	-	
90.00	95.10		Cum	1	5.10	5.45	5.65	5.55	0.04	1.13	-	
		Palanahalli										
		For Cut Portions										
		(From West to East)										
0.00	8.40		Cum	1	8.40	1.30	1.30	1.30	0.04	0.44	-	
8.40	24.00		Cum	1	15.60	2.50	3.10	2.80	0.04	1.75	-	
24.00	27.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00	*	
27.60	42.60		Cum	1	15.00	3.35	2.52	2.94	0.04	1.76	-	
42.60	45.00		Cum	1	2.40	2.52	2.50	2.51	0.04	0.24	-	
45.00	60.00		Cum	1	15.00	2.50	2.50	2.50	0.04	1.50	-	
60.00	75.00		Cum	1	15.00	2.50	1.95	2.23	0.04	1.34	-	
75.00	90.00		Cum	1	15.00	1.95	2.50	2.23	0.04	1.34	-	
90.00	105.00		Cum	1	15.00	2.50	1.85	2.18	0.04	1.31	-	
105.00	115.80		Cum	1	10.80	1.85	3.00	2.43	0.04	1.05	-	
115.80	119.00		Cum	1	3.20	3.00	4.30	3.65	0.04	0.47	-	
119.00	125.50		Cum	1	6.50	1.30	0.85	1.08	0.04	0.28	-	
125.50	132.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00	*	
132.60	135.60		Cum	1	3.00	1.50	1.65	1.58	0.04	0.19	-	
135.60	150.60		Cum	1	15.00	1.65	1.20	1.43	0.04	0.86	-	
150.60	152.60		Cum	1	2.00	4.10	4.10	4.10	0.04	0.33	-	
152.60	159.50		Cum	1	6.90	2.10	2.10	2.10	0.04	0.58	-	
159.50	174.50		Cum	1	15.00	2.10	1.00	1.55	0.04	0.93	-	
174.50	183.90		Cum	1	9.40	1.00	1.00	1.00	0.04	0.38	-	
183.90	198.90		Cum	1	15.00	1.00	1.00	1.00	0.04	0.60	-	
198.90	213.90		Cum	1	15.00	1.00	1.00	1.00	0.04	0.60	-	
213.90	214.30		Cum	1	0.40	1.00	1.70	1.35	0.04	0.02	-	
214.30	229.30		Cum	1	15.00	1.83	1.50	1.67	0.04	1.00	-	
229.30	243.20		Cum	1	13.90	1.83	1.50	1.67	0.04	0.93	-	
243.20	246.30		Cum	1	3.10	1.95	1.90	1.93	0.04	0.24	-	
		For Road Cutting										
0.00	4.50		Cum	1	4.50	0.40	0.25	0.33	0.04	0.06	-	
0.00	5.00		Cum	1	5.00	0.40	0.20	0.30	0.04	0.06	-	
0.00	2.80		Cum	1	2.80	3.20	3.25	3.23	0.04	0.36	-	
0.00	4.70		Cum	1	4.70	0.70	0.45	0.58	0.04	0.11	-	
0.00	2.60		Cum	1	2.60	1.20	1.25	1.23	0.04	0.13	-	
		Deducation		-1	1.90			1.40	0.04	-0.11	-	
		Chamber	Cum	-9	0.20			0.10	0.04	-0.01	-	
		Tree Pot	Cum	-1	0.90			0.50	0.04	-0.02	-	
		Electric Pole	Cum	-1		Area = 0.25*3.142*1^2=0.785			0.04	-0.03	-	
		Man Hole (1m Dia)	Cum	-1								
		7th Main Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.35	4.06	4.21	0.04	2.52	-	
15.00	17.40		Cum	1	2.40	4.06	4.25	4.16	0.04	0.40	-	
17.40	26.70		Cum	1	9.30	5.05	5.20	5.13	0.04	1.91	-	
26.70	41.70		Cum	1	15.00	4.10	4.10	4.10	0.04	2.46	-	

61.18

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL PWO Sig..... Date..... BANGALORE

Assistant Executive Engineer

Inspector

PMC

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
41.70	45.10		Cum	1	3.40	4.10	3.75	3.93	0.04	0.53		
45.10	60.00		Cum	1	14.90	5.10	5.10	5.10	0.04	3.04		
60.00	75.00		Cum	1	15.00	5.10	5.17	5.14	0.04	3.08		
75.00	83.70		Cum	1	8.70	5.17	5.00	5.09	0.04	1.77		
83.70	98.70		Cum	1	15.00	4.35	4.00	4.18	0.04	2.51		
98.70	100.40		Cum	1	1.70	4.00	4.00	4.00	0.04	0.27		
100.40	104.10			1	3.70	5.10	5.10	5.10	0.04	0.75		
		2nd Cross										
		(From North to South)										
0.00	15.00		Cum	1								
15.00	30.00		Cum	1	15.00	4.40	6.00	5.20	0.04	3.12		
30.00	45.00		Cum	1	15.00	6.00	5.75	5.88	0.04	3.53		
45.00	60.00		Cum	1	15.00	5.75	5.80	5.78	0.04	3.47		
60.00	69.30		Cum	1	15.00	5.80	6.05	5.93	0.04	3.56		
69.30	77.50		Cum	1	9.30	6.05	5.68	5.87	0.04	2.18		
77.50	90.00		Cum	1	8.20	4.35	4.60	4.48	0.04	1.47		
90.00	96.40		Cum	1	12.50	6.10	5.40	5.75	0.04	2.88		
				1	6.40	5.40	5.90	5.65	0.04	1.45		
		1st Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	6.50	5.40	5.95	0.04	3.57		
15.00	25.40		Cum	1	10.40	5.40	6.00	5.70	0.04	2.37		
		8th Main Road										
		North to South										
0.00	15.00		Cum	1	15.00	6.20	5.75	5.98	0.04	3.59		
15.00	19.40		Cum	1	4.40	5.75	5.75	5.75	0.04	1.01		
19.40	30.00		Cum	1	10.60	4.85	5.85	5.35	0.04	2.44		
30.00	37.20		Cum	1	7.20	5.85	6.40	6.13	0.04	1.76		
37.20	45.00		Cum	1	7.80	4.90	5.50	5.20	0.04	1.62		
45.00	46.40		Cum	1	1.40	5.50	5.50	5.50	0.04	0.31		
46.40	64.00		Cum	1	17.60	4.20	5.10	4.65	0.04	3.27		
64.00	75.00		Cum	1	11.00	5.95	6.25	6.10	0.04	2.68		
75.00	90.00		Cum	1	15.00	6.25	6.25	6.25	0.04	3.75		
90.00	105.00		Cum	1	15.00	6.25	5.90	6.08	0.04	3.65		
105.00	108.00		Cum	1	3.00	5.90	5.90	5.90	0.04	0.71		
		Vinayak Nagar										
		6th B Main Road										
		North to South										
0.00	9.10		Cum	1	9.10	5.10	4.95	5.03	0.04	1.83		
9.10	15.00		Cum	1	5.90	4.40	3.95	4.18	0.04	0.99		
15.00	19.70		Cum	1	4.70	3.95	4.25	4.10	0.04	0.77		
19.70	30.00		Cum	1	10.30	4.25	4.30	4.28	0.04	1.76		
30.00	45.00		Cum	1	15.00	4.30	3.45	3.88	0.04	2.33		
45.00	60.00		Cum	1	15.00	3.45	4.35	3.90	0.04	2.34		
60.00	75.00		Cum	1	15.00	4.35	4.65	4.50	0.04	2.70		
75.00	79.80		Cum	1	4.80	4.65	5.15	4.90	0.04	0.94		
79.80	88.10		Cum	1	8.30	4.25	3.80	4.03	0.04	1.34		
88.10	90.00		Cum	1	1.90	4.50	3.50	4.00	0.04	0.30		
90.00	91.90		Cum	1	1.90	3.50	3.55	3.53	0.04	0.27		
91.90	97.00		Cum	1	5.10	5.05	5.10	5.08	0.04	1.04		
97.00	99.80		Cum	1	2.80	4.25	4.25	4.25	0.04	0.48		
99.80	105.00		Cum	1	5.20	3.55	4.25	3.90	0.04	0.81		
105.00	108.00		Cum	1	3.00	4.25	4.15	4.20	0.04	0.50		
		Hegde Nagara										
		Win Field Garden										
		5th Cross Road (W1941)										
		(From South to North)										
0.00	2.70		Cum	1	2.70	10.80	7.45	9.13	0.04	0.99		
2.70	15.00		Cum	1	12.30	7.45	6.70	7.08	0.04	3.48		
15.00	30.00		Cum	1	15.00	6.70	6.65	6.68	0.04	4.01		
30.00	45.00		Cum	1	15.00	6.65	7.00	6.83	0.04	4.10		
45.00	60.00		Cum	1	15.00	7.00	7.50	7.25	0.04	4.35		
60.00	75.00		Cum	1	15.00	7.50	7.00	7.25	0.04	4.35		
75.00	90.00		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20		
90.00	105.00		Cum	1	15.00	7.00	6.85	6.93	0.04	4.16		

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಬ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಬ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

CIVIL PWD Sig Date BANGALORE PMC

Contractor

23/7/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ನಬಿ.ಎಂ.ಪಿ ಬೃಹದ್ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ನಬಿವಲ್ಲೆ, ಬೆಂಗಳೂರು-26
Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105.00	120.00		Cum	1	15.00	6.85	6.25	6.55	0.04	3.93		
120.00	135.00		Cum	1	15.00	6.25	7.05	6.65	0.04	3.99		
135.00	150.00		Cum	1	15.00	7.05	7.05	7.05	0.04	4.23		
150.00	165.00		Cum	1	15.00	7.05	7.05	7.05	0.04	4.23		
165.00	180.00		Cum	1	15.00	7.05	7.05	7.05	0.04	4.23		
180.00	185.20		Cum	1	5.20	7.05	7.40	7.23	0.04	1.50		
185.20	188.00		Cum	1	2.80	7.00	12.00	9.50	0.04	1.06		
188.00	190.50			1	2.50	8.00	7.90	7.95	0.04	0.80		
		6th Cross Road (W1935) (From South to North)										
0.00	2.00		Cum	1	2.00	7.50	5.90	6.70	0.04	0.54		
2.00	15.00		Cum	1	13.00	5.90	5.95	5.93	0.04	3.08		
15.00	30.00		Cum	1	15.00	5.95	6.00	5.98	0.04	3.59		
30.00	45.00		Cum	1	15.00	6.00	5.50	5.75	0.04	3.45		
45.00	60.00		Cum	1	15.00	5.50	5.35	5.43	0.04	3.26		
60.00	75.00		Cum	1	15.00	5.35	5.55	5.45	0.04	3.27		
75.00	90.00		Cum	1	15.00	5.55	5.55	5.55	0.04	3.33		
90.00	105.00		Cum	1	15.00	5.55	5.60	5.58	0.04	3.35		
105.00	120.00		Cum	1	15.00	5.60	5.60	5.60	0.04	3.36		
120.00	135.00		Cum	1	15.00	5.60	5.75	5.68	0.04	3.41		
135.00	150.00		Cum	1	15.00	5.75	4.85	5.30	0.04	3.18		
150.00	165.00		Cum	1	15.00	4.85	4.80	4.83	0.04	2.90		
165.00	180.00		Cum	1	15.00	4.80	6.10	5.45	0.04	3.27		
180.00	181.50		Cum	1	1.50	6.10	5.40	5.75	0.04	0.35		
		9th Cross Road (From South to North)										
0.00	2.80		Cum	1	2.80	6.90	4.90	5.90	0.04	0.66		
2.80	15.90		Cum	1	13.10	4.90	4.40	4.65	0.04	2.44		
15.90	30.00		Cum	1	14.10	4.00	5.45	4.73	0.04	2.66		
30.00	45.00		Cum	1	15.00	5.45	5.60	5.53	0.04	3.32		
45.00	60.00		Cum	1	15.00	5.50	5.70	5.60	0.04	3.36		
60.00	75.00		Cum	1	15.00	5.70	5.00	5.35	0.04	3.21		
75.00	79.90		Cum	1	4.90	5.00	5.10	5.05	0.04	0.99		
79.90	89.60		Cum	1	9.70	4.60	4.60	4.60	0.04	1.78		
89.60	90.00		Cum	1	0.40	4.60	5.95	5.28	0.04	0.08		
90.00	105.00		Cum	1	15.00	5.95	5.75	5.85	0.04	3.51		
105.00	116.70		Cum	1	11.70	5.75	5.60	5.68	0.04	2.66		
116.70	126.90		Cum	1	10.20	4.60	4.85	4.73	0.04	1.93		
126.90	137.90		Cum	1	11.00	5.70	5.80	5.75	0.04	2.53		
		MSR Mansion Road (North to South)										
0.00	5.80		Cum	1	5.80	5.75	7.15	6.45	0.04	1.50		
5.80	9.70		Cum	1	3.90	10.70	8.40	9.55	0.04	1.49		
9.70	15.00		Cum	1	5.30	8.40	8.25	8.33	0.04	1.76		
15.00	30.00		Cum	1	15.00	8.25	7.40	7.83	0.04	4.70		
30.00	45.00		Cum	1	15.00	7.40	6.85	7.13	0.04	4.28		
45.00	50.00		Cum	1	5.00	6.85	7.10	6.98	0.04	1.40		
		Chamber	Cum	-1	0.64	Area of Circle=(3.14X0.9²)/4=0.64			0.04	-0.03		
										955.93		
		Total Executed Quantity								1925.14		
		Tender Quantity								955.93	8534.82	8158652.00
		Now to be paid Quantity										

Item no. 20 — Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC.35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.

Measurements taken on												
		Katgenahalli										
		Muneshwara Provision Store										
		Kalidas Layout										
		3rd Main Road										
		(From North to South)										
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00											
30.00	45.00											

9.00

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
45.00	60.00		Sqm	2	13.00	0.10	0.10	0.10		3.00		
60.00	66.40		Sqm	2	6.40	0.10	0.10	0.10		1.28		
66.40	75.00		Sqm	2	8.60	0.10	0.10	0.10		1.72		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	113.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
		Mk Provision Store Road										
		(From East to West)										
0.00	11.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
11.20	19.60		Sqm	2	8.40	0.10	0.10	0.10		1.68		
19.60	30.00		Sqm	2	10.40	0.10	0.10	0.10		2.08		
30.00	40.20		Sqm	2	10.20	0.10	0.10	0.10		2.04		
40.20	45.00		Sqm	2	4.80	0.10	0.10	0.10		0.96		
45.00	47.50		Sqm	2	2.50	0.10	0.10	0.10		0.50		
47.50	60.00		Sqm	2	12.50	0.10	0.10	0.10		2.50		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	155.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
		Cross Road - 1										
		(From South to North)										
0.00	15.00		Sqm	0.5	13.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	60.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
60.00	75.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
75.00	88.60		Sqm	0.5	13.60	0.10	0.10	0.10		0.68		
		Cross Road - 2										
		(From North to South)										
0.00	4.30		Sqm	0.5	4.30	0.10	0.10	0.10		0.22		
4.30	15.00		Sqm	0.5	10.70	0.10	0.10	0.10		0.54		
15.00	20.60		Sqm	0.5	5.60	0.10	0.10	0.10		0.28		
20.60	30.00		Sqm	0.5	9.40	0.10	0.10	0.10		0.47		
30.00	40.60		Sqm	0.5	10.60	0.10	0.10	0.10		0.53		
40.60	45.00		Sqm	0.5	4.40	0.10	0.10	0.10		0.22		
45.00	60.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
60.00	75.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
75.00	90.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
90.00	105.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
105.00	120.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
120.00	123.00		Sqm	0.5	3.00	0.10	0.10	0.10		0.15		
		M S Nagar										
		11th A Cross/2nd Main Road										
		(From South to North)										
0.00	15.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	60.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
60.00	65.80		Sqm	0.5	5.80	0.10	0.10	0.10		0.29		
		11th Cross Road										
		(From South to North)										
0.00	15.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	60.00		Sqm	0.5	10.00	0.10	0.10	0.10		0.50		
60.00	70.00		Sqm	0.5	5.00	0.10	0.10	0.10		0.25		
70.00	75.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
75.00	90.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
90.00	105.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
105.00	120.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
120.00	135.00											

65.22

CIVIL PEO Sign Date BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135.00	150.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
150.00	165.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
165.00	168.00		Sqm	0.5	3.00	0.10	0.10	0.10		0.15		
		10th Cross Road										
		(From North to South)										
0.00	15.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	60.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
60.00	75.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
75.00	90.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
90.00	105.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
105.00	108.60		Sqm	0.5	3.60	0.10	0.10	0.10		0.18		
108.60	117.40		Sqm	0.5	8.80	0.10	0.10	0.10		0.44		
117.40	120.00		Sqm	0.5	2.60	0.10	0.10	0.10		0.13		
120.00	135.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
135.00	150.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
150.00	165.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
165.00	167.60		Sqm	0.5	2.60	0.10	0.10	0.10		0.13		
		10th A Cross										
		(From North to South)										
0.00	15.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	60.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
60.00	75.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
75.00	90.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
90.00	105.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
105.00	120.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
120.00	134.70		Sqm	0.5	14.70	0.10	0.10	0.10		0.73		
		2nd Main Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	114.30		Sqm	2	9.30	0.10	0.10	0.10		1.86		
114.30	129.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
129.30	144.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
144.30	159.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
159.30	174.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
174.30	189.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
189.30	192.60		Sqm	2	3.30	0.10	0.10	0.10		0.66		
		2nd Main Road To M S										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	33.70		Sqm	2	3.70	0.10	0.10	0.10		0.74		
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

98.03

CIVIL Pro Sig..... Date..... BANGALORE PMC

Contractor

ಸಹಾಯಕ Assistant Engineer/Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	197.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
		(From East to West)										
0.00	15.00		Sqm									
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	49.80		Sqm	2	15.00	0.10	0.10	0.10		3.00		
49.80	51.90		Sqm	2	4.80	0.10	0.10	0.10		0.96		
			Sqm	2	2.10	0.10	0.10	0.10		0.42		
		3A Cross Road										
		(From East to West)										
0.00	15.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	41.40		Sqm	0.5	11.40	0.10	0.10	0.10		0.57		
41.40	44.50		Sqm	0.5	3.10	0.10	0.10	0.10		0.16		
		5th Cross Road										
		(From North to South)										
0.00	3.40		Sqm	0.5	3.40	0.10	0.10	0.10		0.17		
3.40	15.00		Sqm	0.5	11.60	0.10	0.10	0.10		0.58		
15.00	30.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
30.00	45.00		Sqm	0.5	15.00	0.10	0.10	0.10		0.75		
45.00	56.60		Sqm	0.5	11.60	0.10	0.10	0.10		0.58		
		Defence Colony										
		6th Main Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.10		Sqm	2	10.10	0.10	0.10	0.10		2.02		
40.10	43.70		Sqm	2	3.60	0.10	0.10	0.10		0.72		
43.70	45.00		Sqm	2	1.30	0.10	0.10	0.10		0.26		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	110.80		Sqm	2	5.80	0.10	0.10	0.10		1.16		
		8th Main Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
120.00	131.00											
		Cross Road 2										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	31.50		Sqm	2	1.50	0.10	0.10	0.10		0.30		
		Cross Road 1										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.50		Sqm	2	14.50	0.10	0.10	0.10		2.90		
		Nithish Central Park Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	21.40		Sqm	2	6.40	0.10	0.10	0.10		1.28		
21.40	29.60		Sqm	2	8.20	0.10	0.10	0.10		1.64		
29.60	30.00		Sqm	2	0.40	0.10	0.10	0.10		0.08		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	80.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
80.00	83.70		Sqm	2	3.70	0.10	0.10	0.10		0.74		

96.30

CIVIL Pro Sig..... Date..... BANGALORE PMC

Assistant Engineer

24/7/22

Assistant Executive Engineer 24/07

Contractor

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
83.70	87.60		Sqm	2	3.90	0.10	0.10	0.10		0.78		
87.60	93.20		Sqm	2	5.60	0.10	0.10	0.10		1.12		
93.20	96.20		Sqm	2	3.00	0.10	0.10	0.10		0.60		
		Anand Nagar										
		1st Cross Road										
		Royal ACE Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	22.80		Sqm	2	7.80	0.10	0.10	0.10		1.56		
22.80	32.00		Sqm	2	9.20	0.10	0.10	0.10		1.84		
32.00	45.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	95.10		Sqm	2	5.10	0.10	0.10	0.10		1.02		
		7th Main Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	17.40		Sqm	2	2.40	0.10	0.10	0.10		0.48		
17.40	26.70		Sqm	2	9.30	0.10	0.10	0.10		1.86		
26.70	41.70		Sqm	2	15.00	0.10	0.10	0.10		3.00		
41.70	45.10		Sqm	2	3.40	0.10	0.10	0.10		0.68		
45.10	60.00		Sqm	2	14.90	0.10	0.10	0.10		2.98		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	83.70		Sqm	2	8.70	0.10	0.10	0.10		1.74		
83.70	98.70		Sqm	2	15.00	0.10	0.10	0.10		3.00		
98.70	100.40		Sqm	2	1.70	0.10	0.10	0.10		0.34		
100.40	104.10		Sqm	2	3.70	0.10	0.10	0.10		0.74		
		2nd Cross										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	69.30		Sqm	2	9.30	0.10	0.10	0.10		1.86		
69.30	77.50		Sqm	2	8.20	0.10	0.10	0.10		1.64		
77.50	90.00		Sqm	2	12.50	0.10	0.10	0.10		2.50		
90.00	96.40		Sqm	2	6.40	0.10	0.10	0.10		1.28		
		1st Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	25.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		
		8th Main Road										
		North to South										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	19.40		Sqm	2	4.40	0.10	0.10	0.10		0.88		
19.40	30.00		Sqm	2	10.60	0.10	0.10	0.10		2.12		
30.00	37.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		
37.20	45.00		Sqm	2	7.80	0.10	0.10	0.10		1.56		
45.00	46.40		Sqm	2	1.40	0.10	0.10	0.10		0.28		
46.40	64.00		Sqm	2	17.60	0.10	0.10	0.10		3.52		
64.00	75.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	108.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
		Vinayak Nagar										
		6th B Main Road										
		North to South										
0.00	9.10		Sqm	2	9.10	0.10	0.10	0.10		1.82		
9.10	15.00		Sqm	2	5.90	0.10	0.10	0.10		1.18		
15.00	19.70		Sqm	2	4.70	0.10	0.10	0.10		0.94		
19.70	30.00		Sqm	2	10.30	0.10	0.10	0.10		2.06		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

100.50

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	79.80		Sqm	2	4.80	0.10	0.10	0.10		0.96		
79.80	88.10		Sqm	2	8.30	0.10	0.10	0.10		1.66		
88.10	90.00		Sqm	2	1.90	0.10	0.10	0.10		0.38		
90.00	91.90		Sqm	2	1.90	0.10	0.10	0.10		0.38		
91.90	97.00		Sqm	2	5.10	0.10	0.10	0.10		1.02		
97.00	99.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
99.80	105.00		Sqm	2	5.20	0.10	0.10	0.10		1.04		
105.00	108.00		Sqm	2	3.00	0.10	0.10	0.10		0.60	9.60	
		Total Executed Quantity								378.44		
		Tender Quantity								1446.08		
		Now to be paid Quantity								378.44	459.29	173814.00
											Sub Total	30770264.00
											GST @18%	5538648.00
											TOTAL AMOUNT	36308912.00

30770484.00
5538687.00
36309171.00
3630 8000.00
Roundoff.

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner